

## **Construction Sequence Schedule**

Page \_\_\_\_ of \_\_\_\_

ID	Description	Days	Start	Finish															
1	Site Work	4	Day: 2	Day: 6															
2	Foundations	14	Day: 9	Day: 23															
3	Ground Floor	14	Day: 23	Day: 37															
4	Rough Carpentry	9	Day: 33	Day: 42															
5	Exterior Wall Sheathing	3	Day: 40	Day: 42															
6	Roofing	7	Day: 43	Day: 50															
7	Exterior Wall Finishing	10	Day: 51	Day: 61															
8	Doors and Windows	7	Day: 58	Day: 64															
9	MEP Systems Rough In	5	Day: 60	Day: 64															
10	Insulation	2	Day: 65	Day: 67															
11	Finish Carpentry	5	Day: 66	Day: 71															
	Ceilings, Walls and Floor Finishes	5	Day: 72	Day: 77															
	Casework	3	Day: 74	Day: 77															
14	MEP Systems Finishes	3	Day: 74	Day: 77															
15	Window and Door Coverings	1	Day: 78	Day: 79															
16	Punch List	5	Day: 80	Day: 85															